

Daily Pre-Operation Inspection: Aerial Lift

Operator: _____ Date: _____

Aerial Lift ID: _____

Location: _____

Item	OK	Needs Attention	Comments
Work Site <ul style="list-style-type: none"> ● Clear of other vehicles ● Clear of unauthorized people ● Safe distance from ditches, drop offs and embankments ● Safe distance from overhead obstructions and power lines 			
Machine Placement <ul style="list-style-type: none"> ● Level surface ● Solid surface or outrigger pads used ● Surface slope not greater than manufacturer's recommendations 			
Tires <ul style="list-style-type: none"> ● Proper inflation ● No visible damage ● Lug bolts tight 			
Outriggers <ul style="list-style-type: none"> ● No damage ● No missing parts 			
Controls <ul style="list-style-type: none"> ● Tested according to manufacturer's directions 			
Boom <ul style="list-style-type: none"> ● No structural damage ● No cracks or damaged connectors ● Clean and dry 			
Hydraulic System <ul style="list-style-type: none"> ● Fluid level ok ● No leaks 			
Brakes <ul style="list-style-type: none"> ● Tested according to manufacturer's directions 			
Safety Devices <ul style="list-style-type: none"> ● All guards in place ● Lights, alarms and interlocks tested 			